Structural Certificate for grout filling existing stormwater pipe

DATE	30/8/2022
то	GIDDIS Project Management Pty Ltd
ATTN	Mr James Edwards
PROJECT	MDC IC3 West 17 – 23 Talavera Road Macquarie Park.

Dear James,

It is proposed that following the installation of the new stormwater trunk drainage line, the existing 1800mm stormwater pipe will be grout filled. The extent of the works and the specifications for the grout filling are detailed on the Northrop Civil Engineering drawings C101.02 rev 8 and C104.01 rev 10.

A review of the structural drawings for the existing two buildings on the site (known as IC2 and IC3 East) indicate that all building foundations are located below the zone of influence of the existing 1800 diameter stormwater pipe. Additionally the proposed building known as IC3 West will also have its foundations located below the invert of the existing pipe.

We certify that the grout filling of the existing 1800mm stormwater pipe, undertaken as per the Northrop drawings and specifications will not cause any damage to the existing IC2 and IC3 East buildings nor the proposed IC3 West building or future developments on the site.

Yours faithfully SCP Consulting Pty Ltd

David Templeton Director



