



**PHASE 1 - SITE ESTABLISHMENT**

- 1. INSTIGATE PROTOCOL WITH DCS FOR ACCESS TO SITE FOR WORKERS & STAFF  
NOMINATE ACCESS GATES & SPECIAL INDUCTION PROCESS FOR WORKERS & STAFF
- 1.1 ESTABLISH MPX / DCS SECURITY GUARD HOUSE FOR ENTRY OF WORKERS & MATERIALS TO SITE. USE EXISTING GATE IN CALGA AVE.  
DCS REQUIRED AS NO FENCES ERECTED.
- 1.2 SIGNPOST ENTRY TO SITE
- ACCESS ROADS
- 1.3 REMOVE GUTTER TO ROAD & COAT TEMPORARY DRIVEWAY
- 1.4 CUT IN & COMPLETE UNDERPASS / OVERPASS FOR DCS VEHICLES AT CALGA
- 1.5 CREATE NEW TEMPORARY ROAD AROUND SITE FOR DCS, TO ALLOW THE ROAD RUNNING EAST WEST PARALLEL TO MMTc TO BE CUT OFF
- FENCING
- 1.6 ERECT 3m WIRE FENCE TO CONTAIN SITE FROM CALGA AVE GATE
- SITE ACCOMMODATION
- 1.7 ESTABLISH SITE ACCOMMODATION FOR WORKERS & STAFF & CONNECT TO SERVICES

# Long Bay Forensic & Prison Hospitals

CONSTRUCTION METHODOLOGY SCHEMATIC - Phase 1 PRISON HOSPITAL

**MULTIPLEX**

Multiplex Constructions Pty Ltd  
No.1 KENT STREET, SYDNEY N.S.W. 2000  
Tel. (02) 9256 5000 Fax. (02) 9256 5001

INPUT	PROGRAMMED	C. M.	DATE
			27 / 10 / 05
PROGRAMME No.	PH - 01	CAD No.	TPJC0200