

**Meeting:** SWC Stormwater Meeting – SICEEP

**Meeting Date:** Monday 3<sup>rd</sup> June at 2pm

**Location:** SWC Head Office – Smith Street Parramatta

**Attendees:**

Chris Rust (LL)	Greg Ives (Hyder)	Fernando Ortega (SWC)
Ron Meyer (LL)	Tony Serratore (LL)	Bruce Hall (SWC)
Ben Bacon (LL)	David Williamson (Cdo)	Darryl Foster (SWC)
James Hammill (LL)	Phil Mallin (SWC)	

**Apologies:** Nil

Item No.	Item/Action	Responsible	Date
1.0	Presentation by LL as per attached slides	Note	
2.0	General understanding and support from SWC of the approach presented i.e. build over with reference to the SWC guidelines/No negative impact on structure or function/look to improve access for maintenance and inspection. More detailed review following the submission of the Site Wide servicing strategy.	Note	
3.0	Existing condition of pipe to be examined and understood jointly.	Note	
4.0	Re existing assets, SWC to seek an update from their asset managers on the Condition Assessment status for these culverts (last inspection August 2003). SWC to confirm if the timing of the inspections of the culverts in question could be brought forward to suit the Development Programme. How best can this be coordinated with the LL project.	FO	
5.0	LL are currently preparing a site wide servicing strategy, which will include stormwater and the principles of the build over strategy.	CR	
6.0	The servicing strategy will discuss the options reviewed for stormwater in the context of; the masterplan, capital costs, general feasibility, the options for building over culverts. It will then discuss the principles adopted and the preferred strategy i.e. cantilever, bridging of the asset, retaining the asset in place and providing additional culverts. Concepts to be presented in enough detail for 'in principle' approval	Note	
7.0	The theatre site intends to maintain the existing design philosophy for the build over culvert treatment.	Note	
8.0	The flood study will need to feed into the Site Wide Strategy, demonstrating how we are managing flood risk	Note	
9.0	LL propose to lodge the Site Wide Strategy in approx 2 weeks....and propose to present the strategy to SWC soon after lodgement	Note	
10.0	Phil/Bruce key contacts for SWC	Note	
11.0	Chris Rust is key contact for LL	Note	